



JAUNT Board of Directors

Major Capital Project Update

2018 Maintenance (Garage) Renovation

FTA Grant Number: VA-18-X038-00 and VA-2017-026 (CFDA# 20509 Section 5311)

VDRPT Grant Number: 42016-15 and 42018-21

Budget: \$1,200,000

SPECIFIC CONCERNS

None, project proceeding as planned

UPDATES

JANUARY 2018

The City of Charlottesville provided Site Plan comments to Martin Horn on 4 January. Martin Horn does not believe any of the comments received are major hurdles and anticipates resubmitting by the end of January or early February. The Martin Horn Design-Build team anticipates a 50% construction documents ready within the month and will schedule a meeting with JAUNT staff, DRPT, and CAT to review the documents at that time. Currently, construction work is anticipated to start in April 2018.

FEBRUARY 2018

JAUNT staff, DRPT, and CAT met with Martin Horn on 25 January to review design progress. Martin Horn expects to resubmit the site plan by mid-February to the City of Charlottesville addressing all comments provided on the initial plan. Attendees discussed options on several details of the plan and Martin Horn's team is working to incorporate suggestions. Martin Horn still believes they are on track to start work in April 2018.

As required by the Federal Transit Administration, it is in the best interest of JAUNT's management of its awarded grants to ensure the Board of Directors is kept up-to-date on the progress of all major capital projects. Below is the running update staff is providing to the Board for review. If you have further questions please contact Chris Rowland, project manager.



JAUNT Board of Directors

Major Capital Project Update

2018 Transit Bus Replacement and Expansion

FTA Grant Number: VA-2017-020 (CFDA# 20526 Section 5339)

VDRPT Grant Number: 42018-15 and 42018-16

Budget: \$1,979,000

SPECIFIC CONCERNS

None, project proceeding as planned

UPDATES

JANUARY 2018

The bus purchase project is proceeding as expected. The majority of the buses have been delivered from Goshen and Elkhart, Indiana to Sonny Merryman in Lynchburg to be prepped for delivery to JAUNT. At Sonny Merryman the vehicles get inspected for anything missed at the factory, wrapped with JAUNT's bus design, security cameras installed, and other ancillary features installed that could not be addressed at the factory. There is no set date for delivery at this time.

FEBRUARY 2018

Sonny Merryman has delivered 8 of the 17 demand response buses and grant reimbursement has been requested to DRPT. We expect additional buses to arrive as they are ready. JAUNT maintenance staff are checking on buses to ensure they are fully operational and adding items such as the fire extinguisher, first aid kit, spill kit, EEO, ADA, and Title VI signs. Robin is working on DMV registration and insurance. Once the buses are ready they will be placed in service.

As required by the Federal Transit Administration, it is in the best interest of JAUNT's management of its awarded grants to ensure the Board of Directors is kept up-to-date on the progress of all major capital projects. Below is the running update staff is providing to the Board for review. If you have further questions please contact Chris Rowland, project manager.